

CITY CENTER

MAINSTAGE LINE SCHEDULE (Renovation Version 08/23/10)

Version:

PRODUCTION:			DATES:	
LINE	DISTANCE FROM SMOKE POCKET	LABEL	TRIM	NOTES
PL	(-6 1/2")	DOWNSTAGE WALL		NOTE: Electricians may require two linesets.
SP	0' - 0"	Smoke Pocket Steel		
Curt	0' - 6"	House Curtain		Runs from deck SR
1	1' - 4"	PORTAL BORDER		
hemp	1' - 5"	HARD LEGS		Can be move US as far as #4
	1' - 7 3/4"	Grid Support Hanger		
2	2' - 0"			
3	2' - 5"			
4	2' - 10"			
5	3' - 2"			
6	3' - 7"			
7	4' - 0"			
8	4' - 4 1/2"			
9	4' - 8 1/2"			
10	5' - 0"			
11	5' - 4 1/2"			
12	5' - 9"			
13	6' - 0"			
14	6' - 4 1/2"			
15	6' - 8"			
16	7' - 0"			
17	7' - 5"			
18	7' - 10"			
19	8' - 2"			
20	8' - 6"			
21	8' - 10"			
22	9' - 2"			
23	9' - 5"			
	9' - 8"	Grid Support Hanger		
24	9' - 11"			
25	10' - 4 1/2"			
26	10' - 8 1/2"			

LINE	DISTANCE FROM SMOKE POCKET	LABEL	TRIM	NOTES
27	11' - 2"			
28	11' - 7"			
29	12' - 0"			
30	12' - 5"			
31	12' - 9"			
32	13' - 1 1/2"			
33	13' - 6 1/2"			
34	13' - 11"			
35	14' - 4"			
36	14' - 9"			
37	15' - 1"			
38	15' - 6"			
39	16' - 0"			
40	16' - 5"			
41	16' - 10"			
42	17' - 3"			
43	17' - 8"			
44	18' - 1/2"			
45	18' - 5"			
46	18' - 10"			
47	19' - 3"			
48	19' - 8"			
49	20' - 1"			
50	20' - 6"			
51	20' - 11"			
52	21' - 4"			
53	21' - 9"			
54	22' - 2"			
55	22' - 7"			
56	23' - 0"			
57	23' - 5"			
58	23' - 10"			
59	24' - 3"			
60	24' - 8"			
61	25' - 1"			

LINE	DISTANCE FROM SMOKE POCKET	LABEL	TRIM	NOTES
62	25' - 6"			
63	25' - 11 1/2"			
64	26' - 4 1/2"			
65	26' - 8 1/2"			
66	27' - 2"			
67	27' - 7"			
68	28' - 0"			
69	28' - 5"			
	28' - 6"	Grid Support Hanger		
70	29' - 0"			
71	29' - 5"			
72	29' - 11 1/2"			
73	30' - 4 1/2"			
74	30' - 10 1/2"			
75	31' - 4 1/2"			
76	31' - 10 1/2"			
77	32' - 4 1/2"			
78	32' - 10"			
79	33' - 3"			
80	33' - 8"			
81	34' - 2 1/2"			
82	34' - 9 1/2"			
83	35' - 3 1/2"			
84	35' - 10"			
85	36' - 4"			
86	36' - 10"			
87	37' - 3"			
88	37' - 9"			
89	38' - 3"			
90	38' - 8 1/2"			
91	39' - 3 1/2"			
	42' - 8"	BACK WALL		